Eastmont School District #206 Relationships, Relevance, Rigor, and Results

District Construction Related Projects Report
May 2021

On-Going/Upcoming Projects

Grant	• Walkways and site lighting ongoing. Landscaping is well underway. Paving, curbs and gutters at new parking scheduled for mid-May. Interior corrective work ongoing.
Kenroy	• Site lighting ongoing. Interior corrective work ongoing at classrooms. Cafeteria interior painting and finishes. Landscaping nearly complete.
Rock Island	• Classrooms carpeting installed. VCT and cabinet work started. Restroom tile work scheduled to start. Cafeteria painting ongoing. MEP work in service areas ongoing. Exterior finishes ongoing.
Lee	• Classrooms finishes ongoing. Carpeting installed. Cafeteria interior finishes ongoing. MEP work in service areas ongoing.
Cascade	• Sheetrock, taping, texturing ongoing project-wide. MEP rough-in nearly complete. Masonry exterior nearing completion. Exterior metal siding panels started.
High School Concessions	• Substantial completion issued by Architect. Corrective "punch-list" work ongoing.

Budget Summary

- Currently trending within budget project wide.

Construction Crew Size Average "Snapshot" (Project Wide):

- Week ending May 14, 2021: 79 workers

Cooperative N Perry & Grant Road:

- Nothing new to report.

05/24/2021; Prepared and Presented by Seann Tanner, Facilities and Maintenance Director